Quarterly Progress Report

FY 18 Q2

Entity: TWRI

Contract No: 582-17-70357

Project Name: Arroyo Colorado Los Fresnos BMPs

Date Sumitted: 6/5/2018

Contractor Project Manager: Jaime Flores		
Approval Signature	Date	
TCEQ Project Manager: Tim Cawthon		
Approval* Signature	Date	

- * The TCEQ Project Manager's signature indicates that the QPR is accepted as a project deliverable and also authorizes any changes in deliverable due dates requested in the Deliverables sheet. Approved due date changes should be inserted in the "Current Due Date" column in the next QPR.
- 1. When ready to submit the QPR to TCEQ, the Contractor Project Manager must date and sign the cover page with an electronic signature (i.e., scanned signature). Send the signed Excel document to the TCEQ Project Manager.
- 2. The TCEQ Project Manager will review and either: 1) Send back with comments or 2) approve, sign, date, and e-mail a scanned copy of the approved QPR to the Contractor Project Manager.
- 3. After addressing comments email the updated Excel document the TCEQ Project Manager, along with a new date next to the electronic signature.
- 4. The TCEQ Project Manager will sign, date, scan and send the approved QPR to the Contractor Project Manager. A final version of the Excel document will also be sent.

cv u	l date ma.	st be provided.			Discussion of Progress Last Quarter (Delete info	
ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
6203	1.2	QPR (FY17Q2)	03/15/17	03/28/17		
6204	1.2	QPR (FY17Q3)	06/15/17	06/14/17		
6205	1.2	QPR (FY17Q4)	09/15/17	10/17/17		
6206	1.2	QPR (FY18Q1)	12/15/17	12/15/17		
6207	1.2	QPR (FY18Q2)	03/15/18	03/19/18		
6208	1.2	QPR (FY18Q3)	06/15/18	06/15/18		
6209	1.2	QPR (FY18Q4)	09/15/18			
6210	1.2	QPR (FY19Q1)	12/15/18			
6211	1.2	QPR (FY19Q2)	03/15/19			
6212	1.2	QPR (FY19Q3)	06/15/19			
6213	1.2	QPR (FY19Q4)	09/15/19			
6214	1.3	Reimbursement Form (FY17Q2)	03/31/17	No Invoice		
6215	1.3	Reimbursement Form (FY17Q3)	06/30/17	No Invoice		
6216	1.3	Reimbursement Form (FY17Q4)	09/30/17	No Invoice		
6217	1.3	Reimbursement Form (FY18Q1)	12/31/17	03/06/18		
6218	1.3	Reimbursement Form (FY18Q2)	03/31/18	06/15/18		
6219	1.3	Reimbursement Form (FY18Q3)	06/30/18		Invoice from 3/1/18-5/31/18	
6220	1.3	Reimbursement Form (FY18Q4)	09/30/18			
6221	1.3	Reimbursement Form (FY19Q1)	12/31/18			
6222	1.3	Reimbursement Form (FY19Q2)	03/31/19			
6223	1.3	Reimbursement Form (FY19Q3)	06/30/19			
6224	1.3	Reimbursement Form (FY19Q4)	09/30/19			
6227	1.3	Reimbursement Form (FY19Q4)_Nov	01/15/20			
6225	1.3	Reimbursement Form (FY20Q1)Sept	10/15/19			
6226		Reimbursement Form (FY20Q1)Oct	11/15/19			
6239	1.4	Post-Award Orientation Meeting	01/12/17	01/24/17		

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
6228	1.4	Quarterly Call (FY17Q3)	07/15/17	07/15/17		
6229	1.4	Quarterly Call (FY17Q4)	10/15/17	<u>11/03/17</u>		
6230	1.4	Quarterly Call (FY18Q1)	01/15/18	01/31/18		
					TWRI PM called TCEQ PM after site visit to the	
6231	1.4	Quarterly Call (FY18Q2)	04/15/18	05/22/18	Nature Park	
6232	1.4	Quarterly Call (FY18Q3)	07/15/18			
6233	1.4	Quarterly Call (FY18Q4)	10/15/18			
6234	1.4	Quarterly Call (FY19Q1)	01/15/19			
6235	1.4	Quarterly Call (FY19Q2)	04/15/19			
6236	1.4	Quarterly Call (FY19Q3)	07/15/19			
6237	1.4	Quarterly Call (FY19Q4)	10/15/19			
6238	1.4	Quarterly Call (FY20Q1)	01/15/20			
6240		Annual Report Article	08/01/18			
6241		Y1 Annual Budget Update	11/30/17	01/05/18		
6242	1.7	Y2 Annual Budget Update	11/30/18			
6243	1.8	Y1 Annual List of Requests/Applications	08/01/17	10/17/17		
6244	1.8	Y2 Annual List of Requests/Applications	08/01/18			
6245	1.8	Y3 Annual List of Requests/Applications	10/01/19			
6246		Monitoring Training Documentation (at least one, then as needed)	08/13/17	01/25/18		
6247	2.2	Y1 Student Training Documentation	08/01/17	01/25/18		
6248	2.2	Y2 Student Training Documentation	08/01/18			

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
6249	2.2	Y3 Student Training Documentation	10/01/19			
6250	2.3	FY18Q1 Monitoring Activities in QPRs	12/15/17	<u>N/A</u>	The students will not start monitoring activities until the 2018-2019 school year starts in the Fall	9/30/2018
6251	2.3	FY18Q2 Monitoring Activities in QPRs	03/15/18	N/A	The students will not start monitoring activities until the 2018-2019 school year starts in the Fall	10/30/2018
6252	2.3	FY18Q3 Monitoring Activities in QPRs	06/15/18			
6253	2.3	FY18Q4 Monitoring Activities in QPRs	09/15/18			
6254	2.3	FY19Q1 Monitoring Activities in QPRs	12/15/18			
6255	2.3	FY19Q2 Monitoring Activities in QPRs	03/15/19			
6256	2.3	FY19Q3 Monitoring Activities in QPRs	06/15/19			
6257	2.3	FY19Q4 Monitoring Activities in QPRs	09/15/19			
6259	3.1	Q10 Workshop (Materials, agenda, and attendance logs)	05/31/19			
6258	3.1	Q3 Workshop (Materials, agenda, and attendance logs)	08/31/17		TWRI PM will work with the city and LFCISD to develop the content for the workshop and the location of the workshop.	10/30/2018
6260 6262		Article outlining project Q10 Press Release	06/15/17 05/01/19			

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
					TWRI PM is working with the city on a press	
					release for the park. This will also be posted on	- 1 1
6261	3.2	Q3 Press Release	08/01/17		the website	6/30/2018
6263	3.2	Website Update	06/15/17	10/25/17	The FY17 Q4 QPR was posted on the website	
		NP Certified engineering design plans:	, ,	, ,		
6265	4.1	final	12/16/16	11/21/16	Sent prior to contract execution	
		NP Certified engineering design plans:				
6264	4.1	proposed	12/16/16	11/21/16	Sent prior to contract execution	
					Construction of the Bio-retention basin and	
6266	4.1	NP engineering design plans: as-built	01/31/17	05/22/18	walking trail has been completed,	
		NP M1 Progress Report with photo				
6267	4.1	documentation	01/15/17	01/25/17		
6060		NP M2 Progress Report with photo	00/45/47	00/00/47		
6268	4.1	documentation	02/15/17	<u>03/28/17</u>		
6269	1 1	NP M3 Progress Report with photo documentation	03/15/17	03/28/17		
0203	4.1	NP M4 Progress Report with photo	03/13/17	03/20/17		
6270	4.1	documentation	04/15/17	04/15/17		
0270		NP M5 Progress Report with photo	0 1/ 20/ 27	0 1/ 13/ 17		
6271	4.1	documentation	05/15/17	05/15/17		
		NP M6 Progress Report with photo				
6272	4.1	documentation	06/15/17	06/06/17		
		NP M7 Progress Report with photo				
6273	4.1	documentation	07/15/17	Site Visit		
		NP M8 Progress Report with photo				
6274	4.1	documentation	08/15/17	Site Visit		
		NP M9 Progress Report with photo				
6275	4.1	documentation	09/15/17	<u>Site Visit</u>		

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
		NP M10 Progress Report with photo				
6276	4.1	documentation	10/15/17	<u>Site Visit</u>		
		NP M11 Progress Report with photo				
6277	4.1	documentation	11/15/17	<u>12/19/17</u>		
C270	4.2	NP Photo documentation of	01/21/17	01/20/17	Parking lot, bio-swale was completed in January	
6278	4.2	constructed parking lot and bioswale	01/31/17	01/20/17	2017and construction report	
6279	4.3	NP Photo documentation of installed rainwater collection system	12/15/17		City plans to complete project in second quarter of 2018.	<u>6/1/2018</u>
6280	4.4	NP Photo documentation of installed signage	12/15/17		Signage will be developed after construction is complete.	<u>12/1/2018</u>
6283	5.1	HS Certified engineering design plans: as-built	12/15/17		To be completed by end of Summer 2019.	<u>5/31/2019</u>
6282	5.1	HS Certified engineering design plans: final	04/15/17		Final draft of plans end of year.	12/31/2018
6281	5.1	HS Certified engineering design plans: proposed	03/15/17		TWRI PM will work with the LFCISD staff and students to develop the plans through the remainder of this school year and over the summer to complete the draft design.	10/30/2018
0201	3.1	HS M5 Progress Report with Photo	03/13/17		summer to complete the draft design.	10/30/2018
6284	5.1	documentation	05/15/17	Site Visit		
		HS M6 Progress Report with Photo	. ,			
6285	5.1	documentation	06/15/17	Site Visit		
6286	5.1	HS M7 Progress Report with Photo documentation	07/15/17	Site Visit		
6287	5.1	HS M8 Progress Report with Photo documentation	08/15/17	Site Visit		

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
		HS M9 Progress Report with Photo				
6288	5.1	documentation	09/15/17	Site Visit		
		HS M10 Progress Report with Photo				
6289	5.1	documentation	10/15/17	Site Visit		
		HS M11 Progress Report with Photo				
6290	5.1	documentation	11/15/17		1 progress report to be sent by 10/30/18	<u>30-Aug</u>
		HS M12 Progress Report with Photo				
6291	5.1	documentation	12/15/17		2nd progress report to be sent by 10/31/18	10/30/2018
		HS Photo documentation of refurbished				
6292	5.2	parking lot	12/15/17		To be completed by end of Summer 2019.	<u>5/31/2019</u>
		HS Photo documentation of refurbished				
6293	5.3	wetland	12/15/17		To be completed by end of Summer 2019.	<u>5/31/2019</u>
		HS Photo documentation of installed				
6294	5.4	signage	12/15/17		To be completed by end of Summer.	<u>5/31/2019</u>
6295	6.1	Draft Final Report	10/01/19			
6296	6.2	Final Report	11/15/19			

Task/Issue	Additional Description of Quarterly Activities, Milestones, and Issues
	The TWRI PM has been working with the COLF to submit an invoice for \$57,000 for work on the Nature park and to provide
	the proper match documentation. The COLF did provide the proper match documentation for the Nature park and the
1-Project Administration	LFCISD.
2-Quality Assurance	Has not begun yet.
	The TWRI PM is working with the COLF to develop content for a powerpoint and workshop desrcibing BMPs installed in the
3-Education and Outreach	nature park. The TWRI PM is also working with the COLF on a press release for the Nature Park.
	Construction of the walking trail was completed in mid-May. The TCEQ PM submitted a construction report the TCEQ PM
4-Los Fresnos Nature Park	on 5/22/18.
5-Los Fresnos High School	The LFCISD staff was not able to begin the Stream Team monitoring or design details for the stormwater BMPs and wetland expansion in this school year that just ended. They will begin at the beginning of the 2018-2019 school year.
6-Final Report	

Describe any current or anticipated changes to the project budget.					
Match Amount:	\$133,333	Total Match as of this Report:		Balance:	\$133,333.00
Federal Amount:	\$200,000	Total Federal Paid as of this Report:		Balance:	\$200,000.00
Total Contract Amount:	\$333,333	Total Paid as of this Report:	_	Balance:	\$333,333.00

Current Budget by FY:

	Match	Federal
FY17:	\$0.00	\$0
FY18:	\$117,201.33	\$175,802
FY19:	\$16,132.00	\$24,198
FYxx:		
Total:	\$133,333.33	\$200,000

Current FY Quarterly Spending:

Include estimated invoice for this quarter

	Match	Federal
Q1:	\$0	\$0
Q2:	\$10,321	\$25,802
Q3:	\$38,000	\$57,000
Q4:	\$44,799	\$67,198
Total:	\$93,119	\$150,000

Has the total budget for this fiscal year changed by more than 10% (Yes/No)?

If so, provide new budget by fiscal year estimates and justification for the change in the table below.

New Budget by FY:

	Match	Federal	Justification
FY17:	\$0.00	\$0	was executed in Mid-December. Additional time is needed to plan, design and complete the tasks outlined
FY18:	\$117,201.33	\$175,802	
FY19:	\$16,132.00	\$24,198	
FYxx:			
Totals:	\$133,333	\$200,000	

Are all major deliverables on schedule (Yes/No)?	Yes
--------------------------------------------------	-----

If no, provide an explanation below of the impact this will have on spending.

Please provide a listing of deliverables provided along with the QPR, and delete attachment references from prior quarters. Reference the "Deliverables Report" to get the Deliverable ID, Subtask #, and Deliverable Name.

	Subtask #	Deliverable Name	Attachment File Name
Deliverable ID			