# **Quarterly Progress Report**

FY 19 Q4 Entity: TWRI

Contract No: 582-17-70357

Project Name: Arroyo Colorado Los Fresnos BMPs

Date Sumitted: <u>9/23/2019</u>

Contractor Project Man	ager: Jaime Flores		
Approval Signature	Jaime Flores	Date <u>9/23/19</u>	
TCEQ Project Manager:	Tim Cawthon		
Approval* Signature	Tim Cawthon	Date10/9/19_	

- \* The TCEQ Project Manager's signature indicates that the QPR is accepted as a project deliverable and also authorizes any changes in deliverable due dates requested in the Deliverables sheet. Approved due date changes should be inserted in the "Current Due Date" column in the next QPR.
- 1. When ready to submit the QPR to TCEQ, the Contractor Project Manager must date and sign the cover page with an electronic signature (i.e., scanned signature). Send the signed Excel document to the TCEQ Project Manager.
- 2. The TCEQ Project Manager will review and either: 1) Send back with comments or 2) approve, sign, date, and e-mail a scanned copy of the approved QPR to the Contractor Project Manager.
- 3. After addressing comments email the updated Excel document the TCEQ Project Manager, along with a new date next to the electronic signature.
- 4. The TCEQ Project Manager will sign, date, scan and send the approved QPR to the Contractor Project Manager. A final version of the Excel document will also be sent.

	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
6203		QPR (FY17Q2)	03/15/17	03/28/17		
6204		QPR (FY17Q3)	06/15/17	06/14/17		
6205		QPR (FY17Q4)	09/15/17	10/17/17		
6206		QPR (FY18Q1)	12/15/17	12/15/17		
6207		QPR (FY18Q2)	03/15/18			
6208		QPR (FY18Q3)	06/15/18			
6209		QPR (FY18Q4)	09/15/18			
6210	1.2	QPR (FY19Q1)	12/15/18	12/18/18		
6211		QPR (FY19Q2)	03/15/19	03/15/19		
6212	1.2	QPR (FY19Q3)	06/15/19	06/13/19		
6213	1.2	QPR (FY19Q4)	09/15/19	09/23/19		
10823		<u>QPR (FY20Q1)</u>	12/15/19			
<u>10824</u>	<u>1.2</u>	<u>QPR (FY20Q2)</u>	03/15/20			
<u>10825</u>	<u>1.2</u>	<u>QPR (FY20Q3)</u>	06/15/20			
6214	1.3	Reimbursement Form (FY17Q2)	03/31/17	No Invoice		
6215	1.3	Reimbursement Form (FY17Q3)		No Invoice		
6216	1.3	Reimbursement Form (FY17Q4)	09/30/17	No Invoice		
6217	1.3	Reimbursement Form (FY18Q1)	12/31/17	No Invoice		
6218	1.3	Reimbursement Form (FY18Q2)	03/31/18	03/06/18		
6219	1.3	Reimbursement Form (FY18Q3)	06/30/18	06/15/18		
6220	1.3	Reimbursement Form (FY18Q4)	09/30/18	09/18/18		
6221	1.3	Reimbursement Form (FY19Q1)	12/31/18	01/15/19		
6222	1.3	Reimbursement Form (FY19Q2)	03/31/19	03/11/19		
6223	1.3	Reimbursement Form (FY19Q3)	06/30/19	06/15/19		
6224	1.3	Reimbursement Form (FY19Q4)	09/30/19	09/13/19		
	<u>1.3</u>	Reimbursement Form (FY20Q1)	12/31/19			
	1.3	Reimbursement Form (FY20Q2)	03/31/20			
	<u>1.3</u>	Reimbursement Form (FY20Q3)	06/30/20			

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
	1.3	Reimbursement Form (FY20Q4) June	07/15/20			
	1.3	Reimbursement Form (FY20Q4) July	08/15/20			
		Reimbursement Form (FY20Q4)Aug	<u>10/15/20</u>			
6239		Post-Award Orientation Meeting	01/12/17	01/24/17		
6228		Quarterly Call (FY17Q3)	07/15/17	07/15/17		
6229		Quarterly Call (FY17Q4)	10/15/17	<u>11/03/17</u>		
6230	1.4	Quarterly Call (FY18Q1)	01/15/18	01/31/18		
6231	1.4	Quarterly Call (FY18Q2)	04/15/18	05/22/18		
6232	1.4	Quarterly Call (FY18Q3)	07/15/18	08/05/18		
6233	1.4	Quarterly Call (FY18Q4)	10/15/18	10/15/18		
6234	1.4	Quarterly Call (FY19Q1)	01/15/19	12/14/18		
6235	1.4	Quarterly Call (FY19Q2)	04/15/19	02/18/19		
6236	1.4	Quarterly Call (FY19Q3)	07/15/19	05/10/19		
6237	1.4	Quarterly Call (FY19Q4)	10/15/19			
6238	<u>1.4</u>	Quarterly Call (FY20Q1)	01/15/20			
	1.4	Quarterly Call (FY20Q2)	04/15/20			
	1.4	Quarterly Call (FY20Q3)	07/15/20			
	1.4	Quarterly Call (FY20Q4)	10/15/20			
6240	1.6	Annual Report Article	08/01/18	08/16/18		
6241		Y1 Annual Budget Update	11/30/17	01/05/18		
6242	1.7	Y2 Annual Budget Update	11/30/18	11/13/18		
6243	1.8	Y1 Annual List of Requests/Applications	08/01/17	10/17/17		
6244	1.8	Y2 Annual List of Requests/Applications	08/01/18	08/06/18		

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
6245	1.8	Y3 Annual List of Requests/Applications	10/01/19	<u>09/20/19</u>	Sent with 90280 deliverable on 9/20/19.	
6246	2.1	Monitoring Training Documentation (at least one, then as needed)	08/13/17	01/25/18		
6247	2.2	Y1 Student Training Documentation	08/01/17	01/25/18		
6248	2.2	Y2 Student Training Documentation	08/01/18	11/26/18		
6249	2.2	Y3 Student Training Documentation	10/01/19		There was no school during the summer. The classes that conduct the monitoring are only offered in the spring semester. Training will resme at that time.	
6250	2.3	FY18Q1 Monitoring Activities in QPRs	12/15/17	N/A		
6251	2.3	FY18Q2 Monitoring Activities in QPRs	03/15/18	N/A		
6252	2.3	FY18Q3 Monitoring Activities in QPRs	06/15/18	N/A		
6253	2.3	FY18Q4 Monitoring Activities in QPRs	09/15/18	N/A		
6254	2.3	FY19Q1 Monitoring Activities in QPRs	12/15/18	<u>N/A</u>		
6255	2.3	FY19Q2 Monitoring Activities in QPRs	03/15/19	03/20/19		
6256	2.3	FY19Q3 Monitoring Activities in QPRs	06/15/19	08/29/19	The PM met with LFCISD to discuss kits and to ask if the High School would be conducting any routine sampling	
6257	2.3	FY19Q4 Monitoring Activities in QPRs	09/15/19	08/29/19		

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
		Q10 Workshop (Materials, agenda, and			A planting workshop will be held in the Fall when	
6259	3.1	attendance logs)	05/31/19		classes resume.	Oct-Nov 19
		Q3 Workshop (Materials, agenda, and				
6258		attendance logs)	08/31/17	03/20/19		
6260		Article outlining project	06/15/17	07/20/17		
6262		Q10 Press Release	05/01/19	04/11/19		
6261		Q3 Press Release	08/01/17	06/29/18		
6263	3.2	Website Update	06/15/17	10/25/17		
6265		NP Certified engineering design plans: final	12/16/16	11/21/16		
6264	4.1	NP Certified engineering design plans: proposed	12/16/16	11/21/16		
6266		NP engineering design plans: as-built	01/31/17	05/22/18		
6267		NP M1 Progress Report with photo documentation	01/15/17	01/25/17		
6268	4.1	NP M2 Progress Report with photo documentation	02/15/17	03/28/17		
6269		NP M3 Progress Report with photo documentation	03/15/17	03/28/17		
6270		NP M4 Progress Report with photo documentation	04/15/17	04/15/17		
6271		NP M5 Progress Report with photo documentation	05/15/17	05/15/17		
6272	4.1	NP M6 Progress Report with photo documentation	06/15/17	06/06/17		
6273	4.1	NP M7 Progress Report with photo documentation	07/15/17	Site Visit		

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress	Proposed New Due Date
			246 2416		occurred)	
		NP M8 Progress Report with photo				
6274	4.1	documentation	08/15/17	Site Visit		
		NP M9 Progress Report with photo				
6275	4.1	documentation	09/15/17	Site Visit		
		NP M10 Progress Report with photo				
6276	4.1	documentation	10/15/17	Site Visit		
		NP M11 Progress Report with photo				
6277	4.1	documentation	11/15/17	12/19/17		
		NP Photo documentation of				
6278	4.2	constructed parking lot and bioswale	01/31/17	01/20/17		
		NP Photo documentation of installed				
6279	4.3	rainwater collection system	12/15/17	11/24/18		
					The city has installed signage for the bio-swale &	
					rain garden. An additional sign(s) with the TCEQ	
		NP Photo documentation of installed			sponsor information will be installed at a later	
6280	4.4	signage	12/15/17	02/19/19		
		HS Certified engineering design plans:			A plant survey will be conducted and added to	
6283	5.1	as-built	08/31/19		the existing construction drawings	
		HS Certified engineering design plans:				
6282	5.1	final	04/15/17	03/15/19		
		HS Certified engineering design plans:				
6281	5.1	proposed	03/15/17	03/15/19		
		HS M5 Progress Report with Photo				
6284	5.1	documentation	05/15/17	Site Visit		
		HS M6 Progress Report with Photo				
6285	5.1	documentation	06/15/17	Site Visit		
		HS M7 Progress Report with Photo				
6286	5.1	documentation	07/15/17	Site Visit		

ID#	Sub Task #	Deliverable	Current Due Date	Date Sent	Discussion of Progress Last Quarter (Delete info from prior QPRs, and leave blank if no progress occurred)	Proposed New Due Date
		HS M8 Progress Report with Photo				
6287	5.1	documentation	08/15/17	Site Visit		
		HS M9 Progress Report with Photo				
6288	5.1	documentation	09/15/17	Site Visit		
		HS M10 Progress Report with Photo				
6289	5.1	documentation	10/15/17	Site Visit		
		HS M11 Progress Report with Photo				
6290	5.1	documentation	11/15/17	<u>02/18/19</u>		
		HS M12 Progress Report with Photo				
6291	5.1	documentation	07/01/19	06/11/19		
		HS Photo documentation of			This task will be completed during and after the	
6292	5.2	refurbished parking lot	<u>11/30/19</u>		planting workshop this Fall	
		HS Photo documentation of			This task will be completed during and after the	
6293	5.3	refurbished wetland	<u>11/30/19</u>		planting workshop this Fall	
		HS Photo documentation of installed			This task will be completed during e after the	
6294	5.4	signage	11/30/19		planting workshop this Fall	
6295	6.1	Draft Final Report	06/01/20			
6296	6.2	Final Report	07/01/20			

Task/Issue	Additional Description of Quarterly Activities, Milestones, and Issues
1-Project Administration	TWRI is submitting invoices to the TCEQ and PM is working with the LFCISD to began planning the Fall planting workshop.
	The TWRI PM worked with TWRIs Communications team and the LFISD to write 2 articles on the Falcon Lake Project Based
3-Education and Outreach	Learning workshop on that was held on 3/20/19.
	The TWPLDM will work with the city to have a cign made and installed that provides the proper project spensor information
A Los Fores Not as Bud	The TWRI PM will work with the city to have a sign made and installed that provides the proper project sponsor information.
4-Los Fresnos Nature Park	The sign will be ordered at the same time that the plant identification signs will be ordered from iZone.
	The PM met with Alejandrs Guzman on 8/29/19 to discuss and plan the planting workshiop. The workshop will be held
5-Los Fresnos High School	sometime between October-November 2019
6-In Sevice Teacher Workshop	

This tab is used for budget planning purposes. The TCEQ uses the information quarterly for program budget planning. It is important this form is completed to avoid rush requests from the TCEQ Project Manager.

**Section I** tracks the current budget by fiscal year. This information is from the Annual Budget Update. This is a high-level overview of planned spending for each year of the project. Changes to fiscal year estimates are noted in Section III. After the current QPR is approved the new fiscal year estimates should be moved from Section III to Section I.

**Section II** tracks the current fiscal year's invoicing. Include invoices that have been approved by TCEQ and estimates for upcoming invoices. **Section III** tracks changes in the fiscal year budgets. Changes may be an increase or a decrease in spending from original estimate. After the current QPR is approved the new fiscal year estimates should be moved from Section III to Section I.

#### **Current Budget by FY:**

	Match	Federal
FY17:		\$0
FY18:		\$81,366.00
FY19:		\$89,003.74
FY20:		\$29,630.26
Total:	\$0.00	\$200,000

### **Current FY Quarterly Spending:**

Include estimated invoice for this quarter

	Match	Federal
Q1:		\$60,926
Q2:		<u>\$6,618</u>
Q3:		\$13,336
Q4:		\$14,215
Total:	\$0	\$95,095

# Has the total budget for this fiscal year changed by more than 10% (Yes/No)?

yes

If so, provide new budget by fiscal year estimates and justification for the change in the table below.

### New Budget by FY:

	Match	Federal	Justification
FY17:	\$0.00	\$0	
FY18:		\$81,366	
FY19:		\$95,095	
FY20:		\$23,538	
Totals:	\$0	\$199,999	

Are all major deliverables on schedule (Yes/No)?

Yes

If no, provide an explanation below of the impact this will have on spending.

Please provide a listing of deliverables provided along with the QPR, and delete attachment references from prior quarters. Reference the "Deliverables Report" to get the Deliverable ID. Subtask #, and Deliverable Name.

Deliverable ID	Subtask #	Deliverable Name	Attachment File Name
verable ib			